

**24-hour TSP Monitoring Results**

**Station AM1**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
06-Jul-12	14:06	07-Jul-12	14:06	Sunny	2.8066	2.9383	14487.03	14511.03	24.00	1.20	1.20	1.20	76	185	260	Construction work in progress	1808	4575		
12-Jul-12	13:42	13-Jul-12	13:42	Sunny	2.6881	2.8421	14514.03	14538.03	24.00	1.20	1.20	1.20	89	185	260	Construction work in progress	1808	4574		
18-Jul-12	15:03	19-Jul-12	15:03	Cloudy	2.7906	2.9355	14541.03	14565.03	24.00	1.20	1.20	1.20	84	185	260	Construction work in progress	1808	4701		
24-Jul-12	15:55	25-Jul-12	15:55	Cloudy	2.7915	2.9557	14568.03	14592.03	24.00	1.20	1.20	1.20	95	185	260	Construction work in progress	1808	4704		
30-Jul-12	13:12	31-Jul-12	13:12	Sunny	2.8006	2.9696	14595.03	14619.03	24.00	1.20	1.20	1.20	98	185	260	Construction work in progress	1808	4706		
												<b>Min.</b>	<b>76</b>							
												<b>Max.</b>	<b>98</b>							
												<b>Average</b>	<b>88</b>							