

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID				
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average										
01-Jun-12	13:40	02-Jun-12	13:40	Sunny	2.6835	2.8229	14325.03	14349.03	24.00	1.20	1.20	1.20	81	185	260	Construction work in progress	1808	4384				
07-Jun-12	13:16	08-Jun-12	13:16	Sunny	2.6927	2.8513	14352.03	14376.03	24.00	1.20	1.20	1.20	92	185	260	Construction work in progress	1808	4362				
13-Jun-12	14:36	14-Jun-12	14:36	Rainy	2.7004	2.8409	14379.03	14403.03	24.00	1.20	1.20	1.20	81	185	260	Construction work in progress	1808	4347				
19-Jun-12	14:56	20-Jun-12	14:56	Cloudy	2.6903	2.8327	14406.03	14430.03	24.00	1.20	1.20	1.20	82	185	260	Construction work in progress	1808	4354				
25-Jun-12	14:56	26-Jun-12	14:56	Cloudy	2.6935	2.8424	14433.03	14457.03	24.00	1.20	1.20	1.20	86	185	260	Construction work in progress	1808	4357				
30-Jun-12	12:06	01-Jul-12	12:06	Cloudy	2.6919	2.8339	14460.03	14484.03	24.00	1.20	1.20	1.20	82	185	260	Construction work in progress	1808	4576				
													Min.	81								
													Max.	92								
													Average	84								