

**24-hour TSP Monitoring Results**

**Station AM1**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
06-Aug-13	13:20	07-Aug-13	13:20	Sunny	2.7824	2.9315	16349.03	16373.03	24.00	1.22	1.22	1.22	85	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7973			
12-Aug-13	12:52	13-Aug-13	12:52	Sunny	2.7966	2.9327	16376.03	16400.03	24.00	1.22	1.22	1.22	77	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7979			
17-Aug-13	12:06	18-Aug-13	12:06	Fine	2.7815	2.9331	16403.03	16427.03	24.00	1.22	1.22	1.22	86	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7983			
23-Aug-13	12:48	24-Aug-13	12:48	Cloudy	2.7817	2.9441	16430.03	16454.03	24.00	1.22	1.22	1.22	92	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7991			
29-Aug-13	13:36	30-Aug-13	13:36	Sunny	2.7826	2.9411	16457.03	16481.03	24.00	1.22	1.22	1.22	90	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7963			
												Min.	77								
												Max.	92								
												Average	86								