

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
06-Dec-13	14:46	07-Dec-13	14:46	Sunny	2.7921	2.9806	16916.03	16940.03	24.00	1.25	1.25	1.25	105	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	8904			
12-Dec-13	12:48	13-Dec-13	12:48	Cloudy	2.7978	2.9898	16943.03	16967.03	24.00	1.25	1.25	1.25	107	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	8910			
18-Dec-13	10:52	19-Dec-13	10:52	Sunny	2.7965	2.9767	16970.03	16994.03	24.00	1.25	1.25	1.25	100	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	8919			
24-Dec-13	17:10	25-Dec-13	17:10	Sunny	2.7829	2.9711	16997.03	17021.03	24.00	1.25	1.25	1.25	105	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	8921			
30-Dec-13	12:40	31-Dec-13	12:40	Sunny	2.7819	2.8902	17024.03	17048.03	24.00	1.25	1.25	1.25	60	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	9028			
												Min.	60								
												Max.	107								
												Average	95								