

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average	(µg/m <sup>3</sup> )								
02-Feb-13	11:52	03-Feb-13	11:52	Sunny	2.8301	3.0121	15485.03	15509.03	24.00	1.20	1.20	1.20	105	185	260	Construction work in progress	1808	6592			
08-Feb-13	13:56	09-Feb-13	13:56	Cloudy	2.8115	2.9700	15512.03	15536.03	24.00	1.20	1.20	1.20	92	185	260	Construction work in progress	1808	6555			
14-Feb-13	14:46	15-Feb-13	14:46	Cloudy	2.8150	2.9621	15539.03	15563.03	24.00	1.20	1.20	1.20	85	185	260	Construction work in progress	1808	6566			
20-Feb-13	14:26	21-Feb-13	14:26	Cloudy	2.7900	2.9611	15566.03	15590.03	24.00	1.20	1.20	1.20	99	185	260	Construction work in progress	1808	6605			
26-Feb-13	13:20	27-Feb-13	13:20	Cloudy	2.7902	2.9610	15593.03	15617.03	24.00	1.20	1.20	1.20	99	185	260	Construction work in progress	1808	6615			
												Min.	85								
												Max.	105								
												Average	96								