

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler	
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average					ID	ID
04-Jan-13	13:46	05-Jan-13	13:46	Cloudy	2.8125	2.9779	15351.03	15375.03	24.00	1.20	1.20	1.20	96	185	260	Construction work in progress	1808	6177
10-Jan-13	11:46	11-Jan-13	12:46	Fine	2.7987	2.9811	15377.03	15401.03	24.00	1.20	1.20	1.20	106	185	260	Construction work in progress	1808	6356
16-Jan-13	13:40	17-Jan-13	13:40	Sunny	2.8152	2.9855	15404.03	15428.03	24.00	1.20	1.20	1.20	99	185	260	Construction work in progress	1808	6367
22-Jan-13	18:08	23-Jan-13	18:08	Sunny	2.8066	2.9781	15431.03	15455.03	24.00	1.20	1.20	1.20	99	185	260	Construction work in progress	1808	6596
28-Jan-13	18:08	29-Jan-13	18:08	Sunny	2.8097	2.9700	15458.03	15482.03	24.00	1.20	1.20	1.20	93	185	260	Construction work in progress	1808	6581
													Min.	93				
													Max.	106				
													Average	98				