

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID						
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average												
02-Jul-13	14:12	03-Jul-13	14:12	Sunny	2.6826	2.8297	16187.03	16211.03	24.00	1.26	1.26	1.26	81	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7601						
08-Jul-13	14:11	09-Jul-13	14:11	Sunny	2.6755	2.8177	16214.03	16238.03	24.00	1.26	1.26	1.26	78	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7609						
13-Jul-13	12:06	14-Jul-13	12:06	Sunny	2.7842	2.9511	16241.03	16265.03	24.00	1.26	1.26	1.26	92	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7615						
19-Jul-13	11:00	20-Jul-13	11:00	Cloudy	2.6801	2.8442	16268.03	16292.03	24.00	1.26	1.26	1.26	90	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7618						
25-Jul-13	17:35	26-Jul-13	17:35	Rainy	2.8091	2.9494	16295.03	16319.03	24.00	1.22	1.22	1.22	80	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7808						
31-Jul-13	13:36	01-Aug-13	13:36	Fine	2.8175	2.9715	16722.03	16746.03	24.00	1.22	1.22	1.22	88	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7812						
													Min.	78										
													Max.	92										
													Average	85										