

**24-hour TSP Monitoring Results**

**Station AM1**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
03-Jun-13	13:22	04-Jun-13	13:22	Sunny	2.6881	2.8309	16052.03	16076.03	24.00	1.26	1.26	1.26	79	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7341			
08-Jun-13	12:16	09-Jun-13	12:16	Sunny	2.6603	2.8141	16079.03	16103.03	24.00	1.26	1.26	1.26	85	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7215			
14-Jun-13	12:12	15-Jun-13	12:12	Cloudy	2.6717	2.8115	16106.03	16130.03	24.00	1.26	1.26	1.26	77	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7224			
20-Jun-13	14:08	21-Jun-13	14:08	Sunny	2.6186	2.7806	16133.03	16157.03	24.00	1.26	1.26	1.26	89	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7431			
26-Jun-13	13:46	27-Jun-13	13:46	Sunny	2.6909	2.8446	16160.03	16184.03	24.00	1.26	1.26	1.26	85	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7439			
												<b>Min.</b>	<b>77</b>								
												<b>Max.</b>	<b>89</b>								
												<b>Average</b>	<b>83</b>								