

**24-hour TSP Monitoring Results**

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
06-May-13	13:45	07-May-13	13:45	Cloudy	2.6839	2.8415	15917.03	15941.03	24.00	1.23	1.23	1.23	89	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7035		
11-May-13	12:06	12-May-13	12:06	Fine	2.6642	2.8249	15944.03	15968.03	24.00	1.23	1.23	1.23	91	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7201		
16-May-13	13:46	17-May-13	13:46	Cloudy	2.6842	2.8219	15971.03	15995.03	24.00	1.23	1.23	1.23	78	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7329		
22-May-13	17:10	23-May-13	17:10	Rainy	2.6710	2.8119	15998.03	16022.03	24.00	1.26	1.26	1.26	78	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7210		
28-May-13	14:00	29-May-13	14:00	Cloudy	2.6872	2.8384	16025.03	16049.03	24.00	1.26	1.26	1.26	83	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	7332		
												Min.	78							
												Max.	91							
												Average	84							