

## 24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average							
04-Sep-13	11:53	05-Sep-13	11:53	Rainy	2.7905	2.9427	16484.03	16508.03	24.00	1.22	1.22	1.22	87	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )		
10-Sep-13	10:42	11-Sep-13	10:42	Sunny	2.7907	2.9415	16511.03	16535.03	24.00	1.22	1.22	1.22	86	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )		
16-Sep-13	14:54	17-Sep-13	14:54	Sunny	2.8124	2.9676	16538.03	16562.03	24.00	1.22	1.22	1.22	87	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )		
21-Sep-13	12:06	22-Sep-13	12:06	Fine	2.8242	2.9771	16565.03	16589.03	24.00	1.22	1.22	1.22	87	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )		
27-Sep-13	14:16	28-Sep-13	14:16	Sunny	2.8049	2.9600	16592.03	16616.03	24.00	1.24	1.24	1.24	87	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )		
												Min.	86						
												Max.	87						
												Average	87						

Filter
ID
7955
8296
8377
8383
8386