

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
05-Jul-14	12:46	06-Jul-14	12:46	Sunny	2.7097	2.8421	17914.03	17938.03	24.00	1.24	1.24	1.24	74.1	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	3540			
11-Jul-14	14:30	12-Jul-14	14:30	Cloudy	2.7511	2.8744	17941.03	17965.03	24.00	1.24	1.24	1.24	69.1	185	260	-	GMW GS 2310 (S/N 1808)	3948			
17-Jul-14	13:33	18-Jul-14	13:33	Fine	2.7422	2.8400	17968.03	17992.03	24.00	1.24	1.24	1.24	54.8	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	3926			
23-Jul-14	12:39	24-Jul-14	12:39	Sunny	2.7359	2.8511	17995.03	18019.03	24.00	1.24	1.24	1.24	64.5	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	3929			
29-Jul-14	16:02	30-Jul-14	16:02	Sunny	2.7664	2.8555	18022.03	18046.03	24.00	1.24	1.24	1.24	49.9	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	3933			
												Min.	49.9								
												Max.	74.1								
												Average	62.5								