

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
06-Mar-14	12:33	07-Mar-14	12:33	Cloudy	2.7949	2.9440	17348.03	17372.03	24.00	1.22	1.22	1.22	85	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	9812
12-Mar-14	14:00	13-Mar-14	14:00	Cloudy	2.7840	2.8377	17375.03	17399.03	24.00	1.22	1.22	1.22	31	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	9805
18-Mar-14	15:42	19-Mar-14	15:42	Sunny	2.7897	2.9506	17402.03	17426.03	24.00	1.22	1.22	1.22	92	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	9852
24-Mar-14	16:20	25-Mar-14	16:20	Sunny	2.7917	2.9408	17429.03	17453.03	24.00	1.22	1.22	1.22	85	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	9860
29-Mar-14	12:06	30-Mar-14	12:06	Rainy	2.7952	2.9300	17456.03	17480.03	24.00	1.22	1.22	1.22	77	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	9866
													<b>Min.</b>	<b>31</b>				
													<b>Max.</b>	<b>92</b>				
													<b>Average</b>	<b>74</b>				