

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
03-May-14	12:36	04-May-14	12:36	Sunny	2.7944	2.9466	17618.03	17642.03	24.00	1.22	1.22	1.22	87	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	9483
09-May-14	13:21	10-May-14	13:21	Rainy	2.8278	2.9441	17645.03	17669.03	24.00	1.22	1.22	1.22	66	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	3240
15-May-14	14:11	16-May-14	14:11	Rainy	2.8307	2.9700	17672.03	17696.03	24.00	1.22	1.22	1.22	79	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	3229
21-May-14	13:42	22-May-14	13:42	Rainy	2.8291	2.9341	17699.03	17723.03	24.00	1.24	1.24	1.24	59	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	3237
27-May-14	12:38	28-May-14	12:38	Sunny	2.8469	2.9521	17725.03	17749.03	24.00	1.24	1.24	1.24	59	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	3506
31-May-14	13:06	01-Jun-14	13:06	Sunny	2.8309	2.9595	17752.03	17776.03	24.00	1.24	1.24	1.24	72	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	3515
													Min.	59				
													Max.	87				
													Average	70				