

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
05-Jan-15	13:02	06-Jan-15	13:02	Fine	2.8853	3.0373	18778.03	18802.03	24.00	1.23	1.23	1.23	86	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5105			
10-Jan-15	12:06	11-Jan-15	12:06	Sunny	2.8477	2.9915	18805.03	18829.03	24.00	1.23	1.23	1.23	81	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5246			
16-Jan-15	17:46	17-Jan-15	17:46	Sunny	2.8901	3.0229	18832.03	18856.03	24.00	1.23	1.23	1.23	75	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5380			
22-Jan-15	12:26	23-Jan-15	12:26	Sunny	2.8909	3.0223	18859.03	18883.03	24.00	1.24	1.24	1.24	74	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5259			
28-Jan-15	12:26	29-Jan-15	12:26	Fine	2.9161	3.0559	18886.03	18910.03	24.00	1.24	1.24	1.24	78	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5267			
												Min.	74								
												Max.	86								
												Average	79								