

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
02-Mar-15	12:46	03-Mar-15	12:46	Cloudy	2.8639	2.9595	19048.03	19072.03	24.00	1.24	1.24	1.24	54	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5675		
07-Mar-15	12:36	08-Mar-15	12:36	Fine	2.8433	2.9747	19075.03	19099.03	24.00	1.24	1.24	1.24	74	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5696		
13-Mar-15	12:38	14-Mar-15	12:38	Cloudy	2.8448	2.9717	19102.03	19126.03	24.00	1.21	1.21	1.21	73	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5692		
19-Mar-15	12:23	20-Mar-15	12:23	Fine	2.8906	3.0411	19129.03	19153.03	24.00	1.21	1.21	1.21	86	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5684		
25-Mar-15	13:08	26-Mar-15	13:08	Cloudy	2.8696	2.9911	19156.03	19180.03	24.00	1.21	1.21	1.21	70	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5768		
31-Mar-15	13:03	01-Apr-15	13:03	Fine	2.8784	3.0027	19183.03	19207.03	24.00	1.21	1.21	1.21	71	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	5761		
												Min.	54							
												Max.	86							
												Average	71							