

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID					
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average											
06-May-15	13:08	07-May-15	13:08	Cloudy	2.8894	2.9911	19372.03	19396.03	24.00	1.21	1.21	1.21	58	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	6022					
12-May-15	13:38	13-May-15	13:38	Sunny	2.8760	2.9622	19399.03	19423.03	24.00	1.21	1.21	1.21	49	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	6194					
18-May-15	13:48	19-May-15	13:48	Cloudy	2.8645	2.9600	19426.03	19450.03	24.00	1.22	1.22	1.22	54	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	6186					
23-May-15	12:36	24-May-15	12:36	Rainy	2.8784	2.9891	19453.03	19477.03	24.00	1.22	1.22	1.22	63	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	6177					
29-May-15	17:18	30-May-15	17:18	Sunny	2.8608	2.9554	19480.03	19504.03	24.00	1.22	1.22	1.22	54	185	260	Construction work in progress	GMW GS 2310 (S/N 1808 )	6375					
												<b>Min.</b>	<b>49</b>										
												<b>Max.</b>	<b>63</b>										
												<b>Average</b>	<b>56</b>										