

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
05-Sep-15	12:06	06-Sep-15	12:06	Sunny	2.8104	2.9401	19939.03	19963.03	24.00	1.24	1.24	1.24	73	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7060			
11-Sep-15	14:25	12-Sep-15	14:25	Fine	2.7990	2.9411	19966.03	19990.03	24.00	1.24	1.24	1.24	80	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7068			
17-Sep-15	17:13	18-Sep-15	17:13	Sunny	2.8967	3.0104	19993.03	20017.03	24.00	1.23	1.23	1.23	64	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7120			
23-Sep-15	16:38	24-Sep-15	16:38	Sunny	2.8940	3.0114	20020.03	20044.03	24.00	1.23	1.23	1.23	66	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7112			
29-Sep-15	12:02	30-Sep-15	12:02	Sunny	2.9057	3.0411	20047.03	20071.03	24.00	1.23	1.23	1.23	76	185	260	Construction work in progress	GMW GS 2310 (S/N 1808)	7106			
												Min.	64								
												Max.	80								
												Average	72								