

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
02-Dec-09	13:00	03-Dec-09	13:00	Sunny	2.8610	3.0521	10768.93	10792.93	24.0	1.24	1.24	1.2400	107	182	260	Construction work in progress	0145	9966
08-Dec-09	11:30	09-Dec-09	11:30	Sunny	2.8480	2.9797	10795.93	10819.93	24.0	1.24	1.24	1.24	74	182	260	Construction work in progress	0145	9958
14-Dec-09	12:00	15-Dec-09	12:00	Fine	2.8273	2.9901	10822.93	10846.93	24.0	1.24	1.24	1.24	91	182	260	Construction work in progress	0145	9952
19-Dec-09	11:30	20-Dec-09	11:30	Fine	2.8459	3.0149	10849.93	10873.93	24.0	1.24	1.24	1.24	99	182	260	Construction work in progress	0145	9945
24-Dec-09	12:35	25-Dec-09	12:35	Fine	2.9198	3.0714	10876.93	10900.93	24.0	1.24	1.24	1.24	85	182	260	Construction work in progress	0145	9937
30-Dec-09	12:40	31-Dec-09	12:40	Cloudy	2.8123	3.0197	10963.93	10927.93	24.0	1.24	1.24	1.24	116	182	260	Construction work in progress	0145	5245
													Min.	74				
													Max.	116				
													Average	95				