

## 24-hour TSP Monitoring Results

### Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
07-Apr-10	13:30	08-Apr-10	13:30	Rainy	2.8391	3.0008	11335.93	11359.93	24.00	1.14	1.14	1.14	99	182	260	Construction work in progress	0145	5900		
12-Apr-10	12:48	13-Apr-10	12:48	Fine	2.8229	2.9878	11362.93	11386.93	24.00	1.14	1.14	1.14	100	182	260	Operation of mobile crane	8162	5890		
17-Apr-10	12:28	18-Apr-10	12:28	Fine	2.8607	2.9888	11389.93	11413.93	24.00	1.14	1.14	1.14	78	182	260	Construction work in progress	0145	6050		
23-Apr-10	12:50	24-Apr-10	12:50	Sunny	2.8001	2.9446	11416.93	11440.93	24.00	1.14	1.14	1.14	88	182	260	Construction work in progress	0145	6054		
29-Apr-10	13:15	30-Apr-10	13:15	Cloudy	2.8210	2.9928	11443.93	11467.93	24.00	1.14	1.14	1.14	108	182	260	Construction work in progress	0145	6045		
												Min.	78							
												Max.	108							
												Average	95							