

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
07-Dec-10	13:40	08-Dec-10	13:40	Sunny	2.8346	2.9821	12469.93	12493.93	24.00	1.15	1.15	1.15	89	182	260	Construction work in progress	0145	7724			
11-Dec-10	12:30	12-Dec-10	12:30	Cloudy	2.8735	3.0339	12496.93	12520.93	24.00	1.15	1.15	1.15	97	182	260	Construction work in progress	0145	7732			
17-Dec-10	13:20	18-Dec-10	13:20	Sunny	2.8801	3.0417	12523.93	12547.93	24.00	1.15	1.15	1.15	98	182	260	Construction work in progress	0145	7739			
23-Dec-10	14:20	24-Dec-10	14:20	Sunny	2.8690	3.0223	12550.93	12574.93	24.00	1.15	1.15	1.15	93	182	260	Construction work in progress	0145	7747			
29-Dec-10	12:54	30-Dec-10	12:54	Sunny	2.8933	3.0551	12577.93	12601.93	24.00	1.15	1.15	1.15	98	182	260	Construction work in progress	0145	7755			
												Min.	89								
												Max.	98								
												Average	95								