

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
05-Jan-10	12:45	06-Jan-10	12:45	Cloudy	2.8381	2.9956	10930.93	10954.93	24.00	1.24	1.24	1.2400	88	182	260	Construction work in progress.	0145	5238		
11-Jan-10	11:35	12-Jan-10	11:35	Rainy	2.8638	2.9987	10957.93	10981.93	24.00	1.2400	1.2400	1.2400	76	182	260	Construction work in progress.	0145	5328		
16-Jan-10	12:00	17-Jan-10	12:00	Sunny	2.8720	3.0185	10984.93	11008.93	24.00	1.2400	1.2400	1.2400	82	182	260	Construction work in progress.	0145	5371		
22-Jan-10	13:10	23-Jan-10	13:10	Fine	2.8250	2.9918	11011.93	11035.93	24.00	1.1800	1.1800	1.1800	98	182	260	Construction work in progress.	0145	5364		
28-Jan-10	12:00	28-Jan-10	12:00	Fine	2.8769	3.0324	11038.93	11062.93	24.00	1.1800	1.1800	1.1800	92	182	260	Construction work in progress.	0145	5359		
												Min.	76							
												Max.	98							
												Average	87							