

24-hour TSP Monitoring Results

Station AM2

| Start | | Finish | | Weather | Filter Weight (g) | | Elapsed Time Reading | | Sampling Time (hrs) | Flow Rate (m ³ /min) | | | TSP Conc. (µg/m ³) | Action Level (µg/m ³) | Limit Level (µg/m ³) | Observations / Remarks | Sampler ID | Filter ID | | |
|-----------|-------|-----------|-------|---------|-------------------|--------|----------------------|----------|---------------------|---------------------------------|-------|---------|--------------------------------|-----------------------------------|----------------------------------|-------------------------------|------------|-----------|--|--|
| Date | Time | Date | Time | | Initial | Final | Initial | Final | | Initial | Final | Average | | | | | | | | |
| 01-Mar-10 | 14:40 | 02-Mar-10 | 14:40 | Fine | 2.8641 | 3.0011 | 11173.93 | 11197.93 | 24.00 | 1.18 | 1.18 | 1.18 | 81 | 182 | 260 | Construction work in progress | 0145 | 5672 | | |
| 06-Mar-10 | 12:35 | 07-Mar-10 | 12:35 | Fine | 2.8341 | 3.0112 | 11200.93 | 11224.93 | 24.00 | 1.18 | 1.18 | 1.18 | 104 | 182 | 260 | Construction work in progress | 0145 | 5664 | | |
| 12-Mar-10 | 11:45 | 13-Mar-10 | 11:45 | Cloudy | 2.8909 | 3.0297 | 11227.93 | 11251.93 | 24.00 | 1.18 | 1.18 | 1.18 | 88 | 182 | 260 | Construction work in progress | 0145 | 5779 | | |
| 18-Mar-10 | 13:20 | 18-Mar-10 | 13:20 | Sunny | 2.8391 | 2.9971 | 11254.93 | 11278.93 | 24.00 | 1.18 | 1.18 | 1.18 | 93 | 182 | 260 | Construction work in progress | 0145 | 5787 | | |
| 24-Mar-10 | 12:30 | 25-Mar-10 | 12:30 | Sunny | 2.8797 | 3.0258 | 11281.93 | 11305.93 | 24.00 | 1.14 | 1.14 | 1.14 | 89 | 182 | 260 | Construction work in progress | 0145 | 5884 | | |
| 30-Mar-10 | 13:20 | 31-Mar-10 | 13:20 | Cloudy | 2.8806 | 2.9971 | 11308.93 | 11332.93 | 24.00 | 1.14 | 1.14 | 1.14 | 71 | 182 | 260 | Construction work in progress | 0145 | 5893 | | |
| | | | | | | | | | | | | Min. | 71 | | | | | | | |
| | | | | | | | | | | | | Max. | 104 | | | | | | | |
| | | | | | | | | | | | | Average | 88 | | | | | | | |