

## 24-hour TSP Monitoring Results

### Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
03-Sep-10	13:29	04-Sep-10	13:29	Fine	2.8359	2.9989	12037.93	12061.93	24.00	1.14	1.14	1.14	99	182	260	Construction work in progress	0145	7013
09-Sep-10	13:20	10-Sep-10	13:20	Sunny	2.8464	3.0043	12064.93	12088.93	24.00	1.14	1.14	1.14	96	182	260	Construction work in progress	0145	7055
15-Sep-10	13:25	16-Sep-10	13:25	Sunny	2.8474	2.9787	12091.93	12115.93	24.00	1.14	1.14	1.14	80	182	260	Construction work in progress	0145	7069
21-Sep-10	12:20	22-Sep-10	12:20	Rainy	2.8501	2.9721	12118.93	12142.93	24.00	1.14	1.14	1.14	74	182	260	Construction work in progress	0145	7061
27-Sep-10	12:35	28-Sep-10	12:35	Sunny	2.8521	2.9821	12145.93	12169.93	24.00	1.16	1.16	1.16	78	182	260	Construction work in progress	0145	7115
													Min.	74				
													Max.	99				
													Average	85				