

**24-hour TSP Monitoring Results**

**Station AM2**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (ug/m <sup>3</sup> )	Action Level (ug/m <sup>3</sup> )	Limit Level (ug/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Feb-11	13:20	03-Feb-11	13:20	Sunny	2.8806	3.0344	12739.93	12763.93	24.00	1.21	1.21	1.21	88	182	260	Construction work in progress	0145	7983			
07-Feb-11	15:20	08-Feb-11	15:20	Sunny	2.8707	3.0219	12766.93	12790.93	24.00	1.21	1.21	1.21	87	182	260	Construction work in progress	0145	8183			
12-Feb-11	12:25	13-Feb-11	12:25	Fine	2.8359	2.9924	12793.93	12817.93	24.00	1.21	1.21	1.21	90	182	260	Construction work in progress	0145	8190			
18-Feb-11	12:50	19-Feb-11	12:50	Cloudy	2.8098	2.9727	12820.93	12844.93	24.00	1.21	1.21	1.21	93	182	260	Construction work in progress	0145	8194			
24-Feb-11	13:10	25-Feb-11	13:10	Sunny	2.8834	3.0416	12847.93	12871.93	24.00	1.21	1.21	1.21	91	182	260	Construction work in progress	0145	8302			
													Min.	87							
													Max.	93							
													Average	90							