

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
01-Jun-11	12:30	02-Jun-11	12:30	Sunny	2.8639	2.9967	13316.93	13340.93	24.00	1.21	1.21	1.21	76	182	260	Construction work in progress	0145	8942			
07-Jun-11	13:55	08-Jun-11	13:55	Fine	2.8452	2.9984	13344.93	13368.93	24.00	1.21	1.21	1.21	88	182	260	Construction work in progress	0145	9028			
13-Jun-11	13:02	14-Jun-11	13:02	Fine	2.8934	3.0500	13371.93	13395.93	24.00	1.21	1.21	1.21	90	182	260	Construction work in progress	0145	9032			
18-Jun-11	12:26	19-Jun-11	12:26	Sunny	2.8118	2.9749	13398.93	13422.93	24.00	1.21	1.21	1.21	94	182	260	Construction work in progress	0145	9037			
24-Jun-11	12:20	25-Jun-11	12:20	Sunny	2.8107	2.9446	13425.93	13449.93	24.00	1.21	1.21	1.21	77	182	260	Construction work in progress	0145	9045			
30-Jun-11	14:00	01-Jul-11	14:00	Cloudy	2.8701	2.9914	13452.93	13476.93	24.00	1.21	1.21	1.21	70	182	260	Construction work in progress	0145	9137			
												Min.	70								
												Max.	94								
												Average	82								