

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
04-Aug-12	12:26	05-Aug-12	12:26	Fine	2.8001	2.9525	15318.93	15342.93	24.00	1.22	1.22	1.22	87	185	260	Construction work in progress	0145	4754
10-Aug-12	13:56	11-Aug-12	13:56	Fine	2.7948	2.9600	15345.93	15369.93	24.00	1.22	1.22	1.22	94	185	260	Construction work in progress	0145	4762
16-Aug-12	13:32	17-Aug-12	13:32	Cloudy	2.7825	2.9339	15372.93	15396.93	24.00	1.22	1.22	1.22	86	185	260	Construction work in progress	0145	5037
22-Aug-12	13:08	23-Aug-12	13:08	Cloudy	2.7911	2.9374	15799.93	15823.93	24.00	1.22	1.22	1.22	83	185	260	Construction work in progress	0145	5044
28-Aug-12	13:46	29-Aug-12	13:46	Sunny	2.7811	2.9595	15826.93	15850.93	24.00	1.22	1.22	1.22	102	185	260	Construction work in progress	0145	5046
													Min.	83				
													Max.	102				
													Average	90				