

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
01-Mar-12	14:30	02-Mar-12	14:30	Cloudy	2.6864	2.8521	14589.93	14613.93	24.00	1.21	1.21	1.21	95	182	260	Construction work in progress	0145	3712			
07-Mar-12	14:15	08-Mar-12	14:15	Cloudy	2.6833	2.8396	14616.93	14640.93	24.00	1.21	1.21	1.21	90	182	260	Construction work in progress	0145	3703			
13-Mar-12	14:26	14-Mar-12	14:26	Cloudy	2.6917	2.8611	14643.93	14667.93	24.00	1.21	1.21	1.21	97	182	260	Construction work in progress	0145	3743			
19-Mar-12	17:06	20-Mar-12	17:06	Cloudy	2.6747	2.8491	14670.93	14694.93	24.00	1.21	1.21	1.21	100	182	260	Construction work in progress	0145	3754			
24-Mar-12	12:26	25-Mar-12	12:26	Sunny	2.6979	2.8672	14697.93	14721.93	24.00	1.24	1.24	1.24	95	182	260	Construction work in progress	0145	3751			
30-Mar-12	15:16	31-Mar-12	15:16	Fine	2.6989	2.8249	14724.93	14748.93	24.00	1.24	1.24	1.24	71	182	260	Construction work in progress	0145	3931			
												Min.	71								
												Max.	100								
												Average	91								