

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
06-Mar-14	12:46	07-Mar-14	12:46	Cloudy	2.7898	2.9294	12985.93	13009.93	24.00	1.23	1.23	1.23	79	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	9813		
12-Mar-14	15:15	13-Mar-14	15:15	Cloudy	2.7862	2.9552	13012.93	13036.93	24.00	1.23	1.23	1.23	95	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	9804		
18-Mar-14	14:51	19-Mar-14	14:51	Sunny	2.7942	2.9444	13039.93	13063.93	24.00	1.21	1.21	1.21	86	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	8053		
24-Mar-14	15:26	25-Mar-14	15:26	Sunny	2.8094	2.9441	13066.93	13090.93	24.00	1.21	1.21	1.21	77	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	9861		
29-Mar-14	12:26	30-Mar-14	12:26	Rainy	2.7923	2.9329	13093.93	13117.93	24.00	1.21	1.21	1.21	81	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	9867		
												Min.	77							
												Max.	95							
												Average	84							