

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
04-Nov-14	13:46	05-Nov-14	13:46	Cloudy	2.8330	2.9641	14099.93	14123.93	24.00	1.23	1.23	1.23	74	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	4817		
10-Nov-14	13:16	11-Nov-14	13:16	Cloudy	2.8307	2.9300	14126.93	14150.93	24.00	1.23	1.23	1.23	56	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	4807		
15-Nov-14	12:56	16-Nov-14	12:56	Sunny	2.8305	2.9363	14153.93	14177.93	24.00	1.23	1.23	1.23	60	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	4815		
21-Nov-14	13:26	22-Nov-14	13:26	Sunny	2.8901	3.0121	14180.93	14204.93	24.00	1.23	1.23	1.23	69	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	4908		
27-Nov-14	13:06	28-Nov-14	13:06	Fine	2.8815	2.9984	14207.93	14231.93	24.00	1.23	1.23	1.23	66	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	4916		
												Min.	56							
												Max.	74							
												Average	65							