

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
01-Aug-15	12:26	02-Aug-15	12:26	Sunny	2.8921	3.0079	15395.93	15419.93	24.00	1.25	1.25	1.25	64	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	6637			
07-Aug-15	12:26	08-Aug-15	12:26	Sunny	2.8866	3.0075	15422.93	15446.93	24.00	1.25	1.25	1.25	67	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	6630			
13-Aug-15	13:26	14-Aug-15	13:26	Cloudy	2.8866	3.0295	15449.93	15473.93	24.00	1.25	1.25	1.25	79	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	6851			
19-Aug-15	13:36	20-Aug-15	13:36	Sunny	2.8609	3.0114	15476.93	15500.93	24.00	1.25	1.25	1.25	84	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	6859			
25-Aug-15	14:31	26-Aug-15	14:31	Sunny	2.8138	2.9669	15503.93	15527.93	24.00	1.25	1.25	1.25	85	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	7052			
31-Aug-15	13:16	01-Sep-15	13:16	Sunny	2.8207	2.9449	15530.93	15554.93	24.00	1.25	1.25	1.25	69	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	7053			
												<b>Min.</b>	<b>64</b>								
												<b>Max.</b>	<b>85</b>								
												<b>Average</b>	<b>75</b>								