

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
05-Jan-15	13:27	06-Jan-15	13:27	Fine	2.8653	3.0221	14396.93	14420.93	24.00	1.23	1.23	1.23	89	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	5106			
10-Jan-15	12:26	11-Jan-15	12:26	Sunny	2.8340	2.9800	14423.93	14447.93	24.00	1.23	1.23	1.23	82	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	5245			
16-Jan-15	18:06	17-Jan-15	18:06	Sunny	2.9055	3.0410	14450.93	14474.93	24.00	1.23	1.23	1.23	77	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	5376			
22-Jan-15	12:41	23-Jan-15	12:41	Sunny	2.8752	3.0017	14477.93	14501.93	24.00	1.21	1.21	1.21	73	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	5260			
28-Jan-15	12:46	29-Jan-15	12:46	Fine	2.9079	3.0699	14504.93	14528.93	24.00	1.21	1.21	1.21	93	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	5268			
												Min.	73								
												Max.	93								
												Average	83								