

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
04-Jun-15	13:26	05-Jun-15	13:26	Sunny	2.8790	2.9551	15125.93	15149.93	24.00	1.20	1.20	1.20	44	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	6368			
10-Jun-15	13:26	11-Jun-15	13:26	Fine	2.8735	2.9744	15152.93	15176.93	24.00	1.20	1.20	1.20	58	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	6399			
16-Jun-15	13:26	17-Jun-15	13:26	Sunny	2.8679	2.9644	15179.93	15203.93	24.00	1.20	1.20	1.20	56	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	6329			
22-Jun-15	13:26	23-Jun-15	13:26	Cloudy	2.8977	2.9809	15206.93	15230.93	24.00	1.20	1.20	1.20	48	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	6509			
27-Jun-15	12:26	28-Jun-15	12:26	Sunny	2.8725	2.9800	15233.93	15257.93	24.00	1.20	1.20	1.20	62	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	6674			
												Min.	44								
												Max.	62								
												Average	54								