

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID					
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average											
05-Sep-15	12:48	06-Sep-15	12:48	Fine	2.8354	2.9667	15557.93	15581.93	24.00	1.25	1.25	1.25	73	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	7059					
11-Sep-15	13:31	12-Sep-15	13:31	Fine	2.8141	2.9325	15584.93	15608.93	24.00	1.25	1.25	1.25	66	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	7067					
17-Sep-15	17:33	18-Sep-15	17:33	Sunny	2.8989	3.0118	15611.93	15635.93	24.00	1.25	1.25	1.25	63	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	7121					
23-Sep-15	17:00	24-Sep-15	17:00	Sunny	2.8839	3.0151	15638.93	15662.93	24.00	1.25	1.25	1.25	73	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	7113					
29-Sep-15	11:16	30-Sep-15	11:16	Sunny	2.8956	3.0397	15665.93	15689.93	24.00	1.25	1.25	1.25	80	182	260	Construction work in progress	GMW GS 2310 (S/N 0145 )	7107					
												Min.	63										
												Max.	80										
												Average	71										