

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
06-Dec-13	15:06	07-Dec-13	15:06	Sunny	2.7869	2.9771	12553.93	12577.93	24.00	1.27	1.27	1.27	104	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	8905			
12-Dec-13	13:06	13-Dec-13	13:06	Cloudy	2.7923	2.9910	12580.93	12604.93	24.00	1.27	1.27	1.27	109	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	8911			
18-Dec-13	13:06	19-Dec-13	13:06	Sunny	2.7878	2.9655	12607.93	12631.93	24.00	1.27	1.27	1.27	97	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	8920			
24-Dec-13	16:06	25-Dec-13	16:06	Sunny	2.7824	2.9529	12634.93	12658.93	24.00	1.27	1.27	1.27	93	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	9007			
30-Dec-13	12:46	31-Dec-13	12:46	Sunny	2.7833	2.9987	12661.93	12685.93	24.00	1.27	1.27	1.27	118	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	9027			
												Min.	93								
												Max.	118								
												Average	104								