

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
04-Mar-13	14:46	05-Mar-13	14:46	Sunny	2.6787	2.8311	10713.93	10737.93	24.00	1.20	1.20	1.20	88	182	260	Construction work in progress	0145	6801
09-Mar-13	12:26	10-Mar-13	12:26	Sunny	2.6807	2.8411	10740.93	10764.93	24.00	1.20	1.20	1.20	93	182	260	Construction work in progress	0145	6807
15-Mar-13	12:56	16-Mar-13	12:56	Fine	2.6643	2.8191	10767.93	10791.93	24.00	1.20	1.20	1.20	90	182	260	Construction work in progress	0145	6822
21-Mar-13	15:06	22-Mar-13	15:06	Cloudy	2.7860	2.9449	10794.93	10818.93	24.00	1.24	1.24	1.24	89	182	260	Construction work in progress	0145	6948
27-Mar-13	15:16	28-Mar-13	15:16	Cloudy	2.6688	2.8119	10821.93	10845.93	24.00	1.24	1.24	1.24	80	182	260	Construction work in progress	0145	6929
													Min.	80				
													Max.	93				
													Average	88				