

24-hour TSP Monitoring Results

Station AM5

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
04-Sep-14	14:10	05-Sep-14	14:10	Sunny	2.8062	2.9514	1878.92	1902.92	24.00	1.23	1.23	1.23	82	189	260	Concrete loading	Western Wholesale Food Market	2023
10-Sep-14	17:20	11-Sep-14	17:20	Sunny	2.8055	2.8999	1905.97	1929.97	24.00	1.07	1.07	1.07	62	189	260	Concrete loading	Western Wholesale Food Market	2027
17-Sep-14	15:20	18-Sep-14	15:20	Fine	2.8496	3.0007	1932.97	1956.97	24.00	1.24	1.24	1.24	85	189	260	Concrete loading	Western Wholesale Food Market	2031
22-Sep-14	17:10	23-Sep-14	17:10	Sunny	2.8218	2.9944	1959.97	1983.97	24.00	1.14	1.14	1.14	105	189	260	Concrete loading	Western Wholesale Food Market	2035
26-Sep-14	14:10	27-Sep-14	14:10	Sunny	2.8117	2.9214	1986.97	2010.97	24.00	1.12	1.12	1.12	68	189	260	Concrete loading	Western Wholesale Food Market	2039
30-Sep-14	16:45	01-Oct-14	16:45	Sunny	2.7902	2.9189	2013.97	2037.97	24.00	1.16	1.16	1.16	77	189	260	Concrete loading	Western Wholesale Food Market	2043
													Min.	62				
													Max.	105				
													Average	80				