

24-hour TSP Monitoring Results

Station AM5

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
02-Apr-15	15:16	03-Apr-15	15:16	Fine	2.9009	3.0101	16448.51	16472.51	24.00	1.22	1.22	1.22	62	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	5904
08-Apr-15	16:00	09-Apr-15	16:00	Cloudy	2.9003	3.0007	16475.51	16499.51	24.00	1.22	1.22	1.22	57	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	5916
13-Apr-15	11:06	14-Apr-15	11:06	Sunny	2.8292	2.9309	16502.51	16526.51	24.00	1.22	1.22	1.22	58	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	5917
18-Apr-15	12:06	19-Apr-15	12:06	Cloudy	2.9101	3.0200	16529.51	16553.51	24.00	1.22	1.22	1.22	63	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	6032
24-Apr-15	15:02	25-Apr-15	15:02	Sunny	2.8974	2.9902	16556.51	16580.51	24.00	1.22	1.22	1.22	53	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	6048
30-Apr-15	16:00	01-May-15	16:00	Sunny	2.8760	2.9794	16583.51	16607.51	24.00	1.22	1.22	1.22	59	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	6044
													Min.	57				
													Max.	63				
													Average	60				