

24-hour TSP Monitoring Results

Station AM5

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
04-Nov-15	12:37	05-Nov-15	12:37	Sunny	2.8411	2.9702	19273.51	19297.51	24.00	1.22	1.22	1.22	73	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	7309			
10-Nov-15	12:47	11-Nov-15	12:47	Sunny	2.8460	2.9696	19300.51	19324.51	24.00	1.27	1.27	1.27	68	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	7313			
16-Nov-15	11:06	17-Nov-15	11:06	Sunny	2.8112	2.9309	19327.51	19351.51	24.00	1.22	1.22	1.22	68	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	7317			
21-Nov-15	11:06	22-Nov-15	11:06	Fine	2.8090	2.9209	19354.51	19378.51	24.00	1.22	1.22	1.22	64	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	7321			
27-Nov-15	16:47	28-Nov-15	16:47	Sunny	2.8117	2.9220	19381.51	19405.51	24.00	1.22	1.22	1.22	63	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	2323			
												Min.	63								
												Max.	73								
												Average	67								