

24-hour TSP Monitoring Results

Station AM5

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Feb-16	14:12	03-Feb-16	14:12	Cloudy	2.8006	2.8911	19705.51	19729.51	24.00	1.24	1.24	1.24	51	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	7593			
06-Feb-16	11:06	07-Feb-16	11:06	Sunny	2.7825	2.8700	19732.51	19756.51	24.00	1.24	1.24	1.24	49	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	7597			
12-Feb-16	14:05	13-Feb-16	14:05	Cloudy	2.7844	2.8897	19759.51	19783.51	24.00	1.24	1.24	1.24	48	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	7601			
17-Feb-16	14:10	18-Feb-16	14:10	Cloudy	2.7827	2.8700	19786.51	19810.51	24.00	1.24	1.24	1.24	49	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	7605			
23-Feb-16	11:06	24-Feb-16	11:06	Cloudy	2.7821	2.8907	19813.51	19837.51	24.00	1.24	1.24	1.24	61	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	7609			
29-Feb-16	13:48	01-Mar-16	13:48	Sunny	2.7494	2.8393	19840.51	19864.51	24.00	1.24	1.24	1.24	50	189	260	construction work in progress	GMW GS-2310 (S/N 0143)	7613			
												Min.	48								
												Max.	61								
												Average	51								