

## 24-hour TSP Monitoring Results

### Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
01-Mar-10	16:18	02-Mar-10	16:18	Cloudy	2.8295	2.9975	5952.03	5976.03	24.00	1.10	1.10	1.10	106	196	260	Construction work in progress	1254	5703		
05-Mar-10	13:42	06-Mar-10	13:42	Fine	2.8400	2.9987	5979.03	6003.03	24.00	1.10	1.10	1.10	100	196	260	Construction work in progress	1254	5711		
11-Mar-10	12:06	12-Mar-10	12:06	Fine	2.8229	2.9971	6006.03	6030.03	24.00	1.10	1.10	1.10	110	196	260	Construction work in progress	1254	5719		
17-Mar-10	17:16	18-Mar-10	17:16	Fine	2.8494	2.9975	6033.03	6057.03	24.00	1.10	1.10	1.10	93	196	260	Construction work in progress	1254	5723		
23-Mar-10	12:06	24-Mar-10	12:06	Fine	2.8081	2.9601	6060.03	6084.03	24.00	1.10	1.10	1.10	96	196	260	Construction work in progress	1254	5820		
29-Mar-10	16:16	30-Mar-10	16:16	Fine	2.8024	2.9871	6087.03	6111.03	24.00	1.12	1.12	1.12	115	196	260	Construction work in progress	1254	5828		
												<b>Min.</b>	<b>93</b>							
												<b>Max.</b>	<b>115</b>							
												<b>Average</b>	<b>103</b>							