

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
03-Nov-10	16:56	04-Nov-10	16:56	Sunny	2.8309	2.9919	7140.03	7164.03	24.00	1.11	1.11	1.11	101	196	260	Construction work in progress	1254	7512		
09-Nov-10	16:14	10-Nov-10	16:14	Sunny	2.8707	3.0398	7167.03	7191.03	24.00	1.11	1.11	1.11	106	196	260	Construction work in progress	1254	7516		
15-Nov-10	17:36	16-Nov-10	17:36	Fine	2.8508	3.0398	7194.03	7218.03	24.00	1.11	1.11	1.11	118	196	260	Construction work in progress	1254	7688		
19-Nov-10	17:06	20-Nov-10	17:06	Sunny	2.8490	3.0195	7221.03	7245.03	24.00	1.11	1.11	1.11	107	196	260	Construction work in progress	1254	7692		
25-Nov-10	16:56	26-Nov-10	16:56	Sunny	2.8500	3.0169	7248.03	7272.03	24.00	1.15	1.15	1.15	101	196	260	Construction work in progress	1255	7696		
												Min.	101							
												Max.	118							
												Average	106							