

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
03-Aug-11	16:06	04-Aug-11	16:06	Sunny	2.8339	2.9978	8463.03	8487.03	24.00	1.25	1.25	1.25	91	196	260	Construction work in progress	1254	9388			
09-Aug-11	16:10	10-Aug-11	16:10	Fine	2.8903	3.0447	8490.03	8514.03	24.00	1.25	1.25	1.25	86	196	260	Construction work in progress	1254	9392			
15-Aug-11	16:36	16-Aug-11	16:36	Sunny	2.8609	2.9877	8517.03	8541.03	24.00	1.25	1.25	1.25	70	196	260	Construction work in progress	1254	9396			
19-Aug-11	16:11	20-Aug-11	16:11	Sunny	2.8511	3.0334	8544.03	8568.03	24.00	1.25	1.25	1.25	101	196	260	Construction work in progress	1254	9400			
25-Aug-11	16:26	26-Aug-11	16:26	Sunny	2.8933	3.0792	8571.03	8595.03	24.00	1.25	1.25	1.25	103	196	260	Construction work in progress	1254	9404			
31-Aug-11	16:21	01-Sep-11	16:21	Sunny	2.8535	3.0591	8598.03	8622.03	24.00	1.25	1.25	1.25	114	196	260	Construction work in progress	1254	9576			
												Min.	70								
												Max.	114								
												Average	94								