

**24-hour TSP Monitoring Results**

**Station AM6**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
04-Dec-12	16:36	05-Dec-12	16:36	Cloudy	2.8000	2.9755	10815.03	10839.03	24.00	1.20	1.20	1.20	102	196	260	Construction work in progress	1254	5735
10-Dec-12	16:56	11-Dec-12	16:56	Sunny	2.8103	2.9809	10842.03	10866.03	24.00	1.20	1.20	1.20	99	196	260	Construction work in progress	1254	5739
14-Dec-12	16:06	15-Dec-12	16:06	Sunny	2.8094	2.9771	10869.03	10893.03	24.00	1.20	1.20	1.20	97	196	260	Construction work in progress	1254	5743
24-Dec-12	16:06	25-Dec-12	16:06	Sunny	2.8268	2.9759	10923.03	10947.03	24.00	1.20	1.20	1.20	86	196	260	Construction work in progress	1254	5957
20-Dec-12	16:56	21-Dec-12	16:56	Cloudy	2.8006	2.9997	10896.03	10920.03	24.00	1.20	1.20	1.20	104	196	260	Construction work in progress	1254	5747
28-Dec-12	12:06	29-Dec-12	12:06	Sunny	2.8228	2.9981	10950.03	10974.03	24.00	1.20	1.20	1.20	101	196	260	Construction work in progress	1254	5961
													Min.	86				
													Max.	104				
													Average	98				