

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
04-Oct-12	16:06	05-Oct-12	16:06	Sunny	2.7821	2.9559	10518.03	10542.03	24.00	1.21	1.21	1.21	100	196	260	Construction work in progress	1254	5264		
09-Oct-12	12:26	10-Oct-12	12:26	Sunny	2.7242	2.8904	10545.03	10569.03	24.00	1.21	1.21	1.21	95	196	260	Construction work in progress	1254	5268		
15-Oct-12	12:06	16-Oct-12	12:06	Sunny	2.7523	2.8998	10572.03	10596.03	24.00	1.21	1.21	1.21	85	196	260	Construction work in progress	1254	5272		
19-Oct-12	16:06	20-Oct-12	16:06	Sunny	2.7846	2.9448	10599.03	10623.03	24.00	1.21	1.21	1.21	92	196	260	Construction work in progress	1254	5575		
25-Oct-12	12:26	26-Oct-12	12:26	Sunny	2.7956	2.9595	10626.03	10650.03	24.00	1.21	1.21	1.21	94	196	260	Construction work in progress	1254	5579		
31-Oct-12	12:06	01-Nov-12	12:06	Cloudy	2.7929	2.9506	10653.03	10677.03	24.00	1.21	1.21	1.21	91	196	260	Construction work in progress	1254	5583		
												Min.	85							
												Max.	100							
												Average	93							