

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
02-Apr-14	12:06	03-Apr-14	12:06	Cloudy	2.7990	2.9829	13191.03	13215.03	24.00	1.20	1.20	1.20	106	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	9884
08-Apr-14	17:41	09-Apr-14	17:41	Cloudy	2.7860	2.9770	13218.03	13242.03	24.00	1.20	1.20	1.20	111	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	9888
14-Apr-14	17:46	15-Apr-14	17:46	Cloudy	2.7962	2.9910	13445.03	13469.03	24.00	1.20	1.20	1.20	113	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	9893
17-Apr-14	17:06	18-Apr-14	17:06	Fine	2.8107	3.0014	13472.03	13496.03	24.00	1.20	1.20	1.20	110	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	9897
23-Apr-14	17:16	24-Apr-14	17:16	Cloudy	2.7526	2.9330	13499.03	13523.03	24.00	1.20	1.20	1.20	104	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	9455
29-Apr-14	17:14	30-Apr-14	17:14	Cloudy	2.7770	2.9404	13326.03	13350.03	24.00	1.20	1.20	1.20	95	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	9459
													Min.	95				
													Max.	113				
													Average	107				