

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID					
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average											
04-Dec-14	17:17	05-Dec-14	17:17	Cloudy	2.8345	2.9616	14355.03	14379.03	24.00	1.25	1.25	1.25	71	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	4844					
10-Dec-14	17:44	11-Dec-14	17:44	Cloudy	2.9265	3.0494	14382.03	14406.03	24.00	1.25	1.25	1.25	68	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5001					
16-Dec-14	17:38	17-Dec-14	17:38	Sunny	2.9058	3.0811	14409.03	14433.03	24.00	1.25	1.25	1.25	97	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5005					
22-Dec-14	17:38	23-Dec-14	17:38	Sunny	2.8782	3.0191	14436.03	14460.03	24.00	1.25	1.25	1.25	78	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5009					
27-Dec-14	16:34	28-Dec-14	16:34	Cloudy	2.8824	2.9969	14463.03	14487.03	24.00	1.25	1.25	1.25	64	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5013					
31-Dec-14	17:01	01-Jan-15	17:01	Sunny	2.8673	3.0186	14490.03	14514.03	24.00	1.25	1.25	1.25	84	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5017					
												Min.	64										
												Max.	97										
												Average	77										