

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Apr-15	17:03	03-Apr-15	17:03	Cloudy	2.9353	3.0904	14949.03	14973.03	24.00	1.22	1.22	1.22	88	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5836			
08-Apr-15	17:53	09-Apr-15	17:53	Cloudy	2.9324	3.0717	14976.03	15000.03	24.00	1.22	1.22	1.22	79	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5840			
13-Apr-15	12:06	14-Apr-15	12:06	Sunny	2.9283	3.0907	15003.03	15027.03	24.00	1.22	1.22	1.22	92	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5844			
16-Apr-15	16:16	17-Apr-15	16:16	Cloudy	2.9260	3.0262	15030.03	15054.03	24.00	1.22	1.22	1.22	57	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5848			
22-Apr-15	17:15	23-Apr-15	17:15	Cloudy	2.9416	3.1001	15057.03	15081.03	24.00	1.22	1.22	1.22	90	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5876			
28-Apr-15	11:36	29-Apr-15	11:36	Sunny	2.9368	3.0798	15084.03	15108.03	24.00	1.22	1.22	1.22	81	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5880			
												<b>Min.</b>	<b>57</b>								
												<b>Max.</b>	<b>92</b>								
												<b>Average</b>	<b>81</b>								