

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID					
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average											
06-Jan-15	17:06	07-Jan-15	17:06	Sunny	2.8822	3.0333	14517.03	14541.03	24.00	1.25	1.25	1.25	84	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5021					
12-Jan-15	17:17	13-Jan-15	17:17	Cloudy	2.8455	2.9954	14544.03	14568.03	24.00	1.25	1.25	1.25	83	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5173					
17-Jan-15	17:14	18-Jan-15	17:14	Sunny	2.8512	2.9964	14571.03	14595.03	24.00	1.25	1.25	1.25	81	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5177					
23-Jan-15	17:15	24-Jan-15	17:15	Sunny	2.8492	3.0191	14598.03	14622.03	24.00	1.24	1.24	1.24	95	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5181					
29-Jan-15	17:30	30-Jan-15	17:30	Sunny	2.8622	3.0379	14625.03	14649.03	24.00	1.24	1.24	1.24	98	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	5185					
												Min.	81										
												Max.	98										
												Average	88										