

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
04-Jun-15	12:06	05-Jun-15	12:06	Sunny	2.8838	3.0191	15249.03	15273.03	24.00	1.22	1.22	1.22	77	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	6280			
10-Jun-15	17:39	11-Jun-15	17:39	Sunny	2.8982	3.0291	15276.03	15300.03	24.00	1.22	1.22	1.22	75	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	6284			
16-Jun-15	11:06	17-Jun-15	11:06	Sunny	2.8991	3.0094	15303.03	15327.03	24.00	1.22	1.22	1.22	63	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	6288			
22-Jun-15	11:16	23-Jun-15	11:16	Cloudy	2.9153	3.0059	15330.03	15354.03	24.00	1.22	1.22	1.22	52	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	6292			
27-Jun-15	17:15	28-Jun-15	17:15	Sunny	2.8715	2.9929	15357.03	15381.03	24.00	1.22	1.22	1.22	69	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	6296			
												Min.	52								
												Max.	77								
												Average	67								