

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Mar-15	17:15	03-Mar-15	17:15	Cloudy	2.8876	3.0421	14787.03	14811.03	24.00	1.24	1.24	1.24	87	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5413			
06-Mar-15	17:12	07-Mar-15	17:12	Cloudy	2.8778	3.0221	14814.03	14838.03	24.00	1.24	1.24	1.24	81	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5417			
12-Mar-15	17:41	13-Mar-15	17:41	Cloudy	2.8882	3.0498	14841.03	14865.03	24.00	1.24	1.24	1.24	91	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5421			
18-Mar-15	17:39	19-Mar-15	17:39	Cloudy	2.8818	3.0256	14868.03	14892.03	24.00	1.22	1.22	1.22	82	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5425			
24-Mar-15	17:06	25-Mar-15	17:06	Cloudy	2.9145	3.0701	14895.03	14919.03	24.00	1.22	1.22	1.22	89	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5828			
30-Mar-15	16:56	31-Mar-15	16:56	Sunny	2.9117	3.0725	14922.03	14946.03	24.00	1.22	1.22	1.22	92	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	5832			
												Min.	81								
												Max.	91								
												Average	86								